

Minutes from September 11, 2007

Attendees:

David Johnson Warren Sewer Commission

David Komiega Plant Manager Aquarion Services

Brian Remy Chairman Warren Sewer Commission

Mike Schrader Woodard & Curran Engineering

John Himlan Woodard & Curran Engineering

Meeting begins 6:30 PM

The commission wants a memo addressed to Korey Construction regarding the outstanding fine. They would like payment within 30 days or the fine will go back to the original amount of \$9500. A motion made by Brian Remy and Dave Johnson seconds it.

Brian Remy wants Dave Komiega to call the Trust regarding the monies that they paid out on different sewer claims in the Town of Warren. Dave needs to question them when there are claims who makes the decision on what is paid. And if there is found to be an illegal connection what is done to #1 not let it happen again and #2 claims should not be paid.

The commission makes a motion to award Manny Barboza the roof bid. Dave Johnson makes motion Brian Remy seconds it.

A new drain layer is requesting to be permitted in Town. Brian makes a motion to have Bairos Construction of Seekonk to come to the next meeting which will be October 16, 2007.

The commission would like to have put into the sewer ordinance that either when a house is sold in the Town of Warren or when a piece of property is under reevaluation that someone from the sewer dept. can inspect the property for any illegal connections. John Himlan of Woodard & Curran said they will need to investigate if this can be done.

Allstate Power Vac is looking for an addktional monies to complete the work that they have already started. Because they have run over the estimated time that the completion of the job was suppose to be the commission votes to have the engineers paid out of the retainage that they are holding. The original work was supposed to be completed in 8 months but now they are claiming it will take at least 16 months to complete. Brian Remy makes a motion to have a letter drafted up to Allstate claiming the rest of the work will be paid out of there retainage Dave Johnson seconds it.

John Himlan presents the commission with a new contract #4 that is additional work that is needed. Brian Remy states he doesn't want to sign any new work until the old work is completed first.

Commission wants a letter drafted to Mr. Mike Abbruzzi Town

Manager regarding resident on Locust Terrace who build a shed back on the sewer line where when there were problems in the past the shed had to be knocked down and resident was told not to put one back but did anyway.