

Burrillville Sewer Commission
Special Meeting – February 28, 2006
Board Room of the BWWTF

Members Present: Scott P. Rabideau – Chairman
Don C. Wolfe – Vice Chairman
Wallace F. Auclair – Secretary

Also Present: Walter Kane – Attorney for the Commission
William Skerpan Jr. – Beta Group, Inc.
John Martin – Superintendent
Dante Giammarco – Visconti and Boren
Michael Wood – Town Manager
Timothy Burns – BioProcess
Jan Reitsma – BioProcess
David Santoro – E.A.
Sarah Ridgeway – E.A.
Tim Regan – E.A.
Mark Moore – CMC Associates
Martin Dowd – CMC Associates
Bill Parsons – RIEDC
Katharine Flynn – RIEDC
Stefano Dukcevich – Daniele Inc.
Michael Abood – Daniele Inc.
Marcello Rocco – Stedagio Plant Engineer
Girard Visconti – Visconti and Boren

Mr. Scott Rabideau opened the Special meeting at 2:05 P.M. The only item on the agenda was to discuss Stedagio LLC/Wastewater Pretreatment System. Mr. Rabideau stated that the Commission's Regulations allow them to review and approve the pretreatment plant. Mr. Rabideau then stated that there are drawings in the package that show the pretreatment plant, but that they are not as-built drawings. Mr. Rabideau stated that once the Commission gets the stamped as-built drawings they will go through the manual and then schedule a workshop. Mr. Rabideau also stated another item that is needed for pre-start up documentation is the headwork's loading analysis. Mr. Dane Giammarco asked if there were as-built plans that were submitted with the O&M manual. Mr. Rabideau stated there were plans but they were not stamped. Mr. Giammarco then stated that the second point he wanted to raise was with the draft headwork's that was submitted. Mr. Giammarco stated that he thought there was an acknowledgement that in order for them to take it to the next level they had to start up the system so they could get additional sampling to fill in the gaps that were raised. Mr. Giammarco stated that is why they are

giving the Commission seven days notice because they have to start running the water through the system so they can get the Commission the additional data to complete the headwork's. Mr. Giammarco stated there would be no discharge to the sewers. Mr. Rabideau then stated the Commission wants it to be clear that even though Stedagio has given them seven days notice in a letter from Mr. Giammarco the Commission is not acknowledging that as official pre-start up documentation for the Commission's regulations. Mr. Jan Reitsma asked if there was a regulation that requires that a final impact analysis is due prior to start up. Mr. Rabideau stated that the Commission's regulation under Section 7 states that if the board permits the pretreatment or equalization of waste flows the design and installation of the plant and the equipment shall be subject to the review and approval of the Board, then the policies follow. Mr. Reitsma that from their prospective they feel they have complied both with the regulations and the instructions they have received at prior meetings. Mr. Giammarco asked about the testing method they have been instructed to use to detect floating oil and greases. Mr. Rabideau stated that question could be answered during the workshop. Mr. Rabideau stated that the O&M manual was submitted to DEM and copied to the Commission but there was not a specific request for the Commission to review it however the staff did review it. Mr. Kane stated that LaGinestra did receive the original comments of our review and they sent back some responses and then they provided additional information that seemed to be missing from there first review. Mr. Kane then stated that Mr. Martin had reviewed all of those things and sent a draft of his review to DEM to make sure that they agreed with what he had, or if they didn't to tell him. Mr. Kane stated that DEM indicated that Mr. Martin's review would be the things that they would be concerned about. Mr. Kane then stated that at the Commission's workshop last week it was determined not to forward that additional review until the Commission had signed as-built drawings. There was some discussion regarding if the as-builts were stamped and if they were what the Commission was looking for. Mr. Rabideau stated that would be discussed at the workshop with the engineers. Mr. Reitsma stated that as they go through start up treated wastewater is going to pumped into the tanks, from where it has to be trucked everyday, at an emorous cost to the company. Mr. Reitsma asked if the Commission would consider allowing that water to be discharged, at some earlier point in time, provided that there is documentation that that water meets all standards. Mr. Rabideau stated that the answer is no because the Commission has not yet accepted the plant.

Being no further business to come before the Commission, Mr. Wolfe made a motion to adjourn. Mr. Auclair seconded the motion, so voted.

Respectfully Submitted,

Stacey Richard
Financial Aide