

Minutes from October 14, 2008

Attendees:

William Rabideau Warren Sewer Commission

David Komiega Plant Manager United Water

Brian Remy, Chairman Warren Sewer Commission

John Himlan Woodard & Curran Engineering

David Johnson Warren Sewer Commission

Brian Remy bring meeting to order 6:05PM

John Himlan begins meeting:

Contract 3

Allstate will perform CIP lining on Market Street and Water Street in early November. Brian Remy needs to sign original was on vacation when the other two commissions signed it.

Flow Metering

John presents the commission with the draft report for their review. Before he meets with DEM. John suggests remeter in Spring of 09 during a high rain event.

Conclusions and Recommendations

Capacity keep 2004 rating because flow metering data doesn't capture extreme plant flow events (7 MGD).

Infiltrations improvements found in areas where rehab was done. Plant flows are trending down due to removal.

Inflow metering data consistent with Phase I SSES. WWTF data shows more frequent peaks of 7 MGD.

Private inflow sources are a challenge consider an incentive program in addition to the home sale inspection & enforcement.

Inflow study

Completed follow-up dye testing and revising map to reflect changes.

Facility Plan Update

Woodard & Curran considering putting public meeting on hold.

Town Beach/Water Street Sewer

Resource areas have been delineated

Field survey to be completed by the week of October 27.

Woodard and Curran to perform field inspection week of October 27.

Chlorine tank leaking approval needed by DEM. John will start the process containment & tanks need to be replaced. A concrete containment and concrete berm. John says this will take approximately 4 months. Dave Komiega says this needs to be rushed. Order tanks start paperwork right away.

Hoist didn't meet safety regs. Needs to be replaced not repaired.

Dave Komiega tells the commission that Child Street is complete by Tattrie Trucking he also took pictures of businesses to prove not a lot of clients on that day.

New controllers need to be installed on the sludge pumps will go out to bid.

Meeting adjourn.